

# OLIVEHURST PUBLIC UTILITY DISTRICT

June 24, 2020

To: John Tillotson

From Karl Cozad

Re: Monthly Report of Activities

1. Water Treatment Plants / Wells

WTP #4 / well#1 no operating issues. May total 30.613MG

WTP #28 / well #10 no operating issues. May total 0.0 MG

Wheeler Ranch WTP well #29 and #30 no operating issues. May total 52.537 MG

Lindhurst Booster Pump Station no operating issues.

Plumas Lake WTP well #31 and well #32. No operating issues. May total 40.774 MG

WTP #34. No operating issues. May total 18.248 MG. Back on line with no reported issues. First time removing the iron and manganese from the backwash tank, approximately 43,000 gallons.

2. 2013 Total MG	2014	2015	2016	2017	2018	2019	2020
Jan. 48.5	62.0	50.5	44.8	60.2	49.5	49.3	52.7
Feb. 48.8	47.3	47.0	43.3	42.4	47.2	44.8	
March 52.2	56.6	76.2	48.6	50.5	51.2	52.9	74.2
April 78.1	81.2	77.8	72.2	53.6	65.1	70.0	93.8
May 177.5	144.9	102.5	104.7	121.5	116.9	104.3	142.2
June 175.5	169.7	113.3	139.8	142.2	151.8	151.5	
July 193.1	188.7	126.4	156.5	170.3	171.4	168.3	

Aug.	225.6	166.3	117.2	146.3	161.0	152.1	170.9
Sept.	216.4	134.4	97.6	130.9	134.1	131.2	136.8
Oct.	163.7	105.5	88.1	88.7	110.5	105.2	117.2
Nov.	117.0	56.0	44.0	52.6	58.2	80.7	91.168
Dec.	83.7	53.8	46.4	49.3	51.7	53.5	60.5

The pumping report will be a month behind.

3. Water Wells	Static May	Static June	Op. May	Op. <b>June.</b>	Setting
Well #1	28ft	38ft	46ft	62ft	140ft
Well #4	33ft	50ft	56ft	78ft	140ft
Well #10	26ft	40ft	45ft	70ft	160ft
Well #28	28ft	38ft	45ft	81ft	200ft
Well #29	48ft	44ft	none	none	252ft
Well #30	22ft	42ft	128ft	118ft	190ft
Well #31	21ft	53ft	86ft	153ft	200ft
Well #32	21ft	51ft	90ft	155ft	180ft
Well #34	20ft	38ft	92ft	94ft	200ft

4. For the month of June 2020 the distribution system and water treatment plants met all requirements.

5. Water Distribution Repairs  
No reported water leaks

6. Radio Read Meters  
92 meter locations on MXUs have been tested and repaired  
9 MXU replaced  
18 registers replaced  
0 register numbers corrected

35 flow checked and discussed with customer  
2 touch couplers repaired  
55 locations on Non Consumption list repaired as necessary.  
1 chamber replaced  
2 meters repaired damaged wires

7. Meter Program 415 flat rate services.
8. Water service shut off for non-payment on hold.
9. District Subdivision and other projects
  - a. June finals not available until July
  - b. Yuba County Storm Drainage Project, Ardmore between 9<sup>th</sup>. and 11th Ave. Currently PG&E relocating gas main.
  - c. Yuba County Storm Drainage Project 2021, on McGowan Parkway between HWY 70 and HWY 65  
Project on hold.
  - d. Olivehurst and Plumas Lake State annual reports completed, submitted and approved for the year 2019.