OLIVEHURST PUBLIC UTILITY DISTRICT, 2021

To: John Tillotson

From Virgil Willard

Re: Monthly Report of Activities

1. Water Treatment Plants / Wells:

- WTP #4 / Well #1 No operating issues. June total: 35.727 MG
- WTP #28 / Well #10 No operating issues. June total: 0.000 MG
- Wheeler Ranch WTP Well #29 and #30 No operating issues. June total: 63.141 MG.
- Lindhurst Booster Pump Station No operating issues.
- Plumas Lake WTP Well #31 and Well #32 No operating issues. June total: 24.257 MG
- WTP #34 The plant is online operating. June total: 54.320 MG

2.

Total MG	2013	2014	2015	2016	2017	2018	2019	2020	2021
Jan	48.5	62.0	50.5	44.8	60.2	49.5	49.3	52.7	62.0
Feb	478.8	47.3	47.0	43.3	42.4	47.25	44.8		57.4
Mar	52.2	56.6	76.2	48.6	50.5	51.2	52.9	74.2	74.5
Apr	78.1	81.2	77.8	72.2	53.6	65.1	70.0	93.8	114.5
May	177.5	144.9	102.5	104.7	121.5	116.9	104.3	142.2	162.6
Jun	175.5	169.7	113.3	139.8	142.2	151.8	151.5	165.4	177.4
Jul	193.1	188.7	126.4	156.5	170.3	171.4	168.3	186.9	
Aug	225.6	166.3	117.2	146.3	161.0	152.1	170.9	176.9	
Sep	216.4	134.4	97.6	130.9	134.1	131.2	136.8	145.0	
Oct	163.7	105.5	88.1	88.7	110.5	105.2	117.2	132.3	
Nov	117.0	56.0	44.0	52.6	58.2	80.7	91.2	83.3	
Dec	83.7	53.8	46.4	49.3	51.7	53.5	60.5		

The pumping report will be a month behind

Water Wells	Static May	Static June	Ор Мау	Op June	Setting
Well #1	46ft	48ft	52ft	56ft	140ft
Well #4	62ft	62ft	78ft	82ft	140ft
Well #10	38ft	36ft	110ft	46ft	160ft
Well #28	45ft	44ft	46ft	55ft	200ft
Well #29	46ft	65ft	208ft	186ft	252ft
Well #30	45ft	52ft	116ft	122ft	190ft
Well #31	46ft	66ft	132ft	150ft	200ft
Well #32	46ft	66ft	134ft	146ft	180ft
Well #34	45ft	51ft	97ft	102ft	200ft

- 4. For the month of June 2021 the distribution system and water treatment plants met all requirements.
- 5. Water Distribution Repairs:
 - 1722 Croft Ct. Repair Hydrant
 - 1639 11th Saddle repair
 - 11th Ave 4 service locations of box moving
- 6. Radio Read Meters:
 - 91 meter locations on MXUs have been tested and repaired.
 - 6 flow checks evaluated and discussed with customers.

The below is a list of repairs/expenditures recognizing failure after the monthly meter read. May meter repair \$2.980. The meter expenditure will be an addition to all Water Department monthly reports.

- 56 locations on Non Consumption list repaired as necessary.
- 5 MXU replaced (5x \$160.00) = \$800
- 22 Registers replaced (22 x\$72.00) = \$1.584
- 6 Chambers replaced (6 x \$40.00) = \$240
- 7. Meter Program 407 flat rate services.
- 8. Water service shut off for non-payment on hold.

9. District Subdivision and other projects

a. June Finals:

Plumas Lake: 13

- o 1470 Furneaux Road---ups
- o 1679, 1685 Lucern Court---Cresleigh Homes
- o 2072, 2073, 2056, 2057, 2064, 2065 Newport Court---Lennar
- o 2091, 2095 Knotty Pine Way—Meritage
- o 1115 Ballantine Way—Lennar
- o 726 Atherton Way—Cresleigh Homes

Olivehurst: 0