OLIVEHURST PUBLIC UTILITY DISTRICT, 2026

To: John Tillotson

From Virgil Willard

Re: Monthly Report on Activities September 2026

1. Water Treatment Plants / Wells:
   - WTP #4 / Well #1 – No operating issue. September total: 10.298 MG
   - WTP #28 / Well #10 – No operating issues. September total 13.156 MG
   - Wheeler Ranch WTP Well #29 and #30 – No operating issues. September total 52.746 MG
   - Lindhurst Booster Pump Station – No operating issues.
   - Plumas Lake WTP Well #31 and Well #32 – No operating issues. September total 63.808 MG
   - WTP #34 – The plant is online no operating issues. September total 16.405 MG
2.

Total MG	2018	2019	2020	2021	2022	2023	2024	2025	2026
Jan	49.5	49.3	52.7	62.0	59.7	62.7	61.71	66.78	65.23
Feb	47.25	44.8	56.2	57.4	68.8	64.25	56.04	58.05	60.79
Mar	51.2	52.9	74.2	74.5	109.9	61.89	68.16	72.12	101.06
Apr	65.1	70.0	93.8	114.5	101.3	81.61	86.31	101.52	106.93
May	116.9	104.3	142.2	162.6	140	124.93	143.2	161.38	131.16
Jun	151.8	151.5	165.4	162.4	157	155.39	189.5	188.60	183.22
Jul	171.4	168.3	186.9	182.2	185	190.12	203.5	212.42	199.76
Aug	152.1	170.9	176.9	165.5	102	188.11	181.2	184.53	196.05
Sep	131.2	136.8	145.0	147.6	144	154.01	163.5	160.48	156.41
Oct	105.2	117.2	132.3	109.3	125	117.66	148.0	109.01	
Nov	80.7	91.2	83.3	62.2	42	82.658	80.90	72.589	
Dec	53.5	60.5	62.3	58.3	62	71.571	76.46	56.064	

The pumping report will be a month behind

3.

Water Wells	Static September	Static October	Op September	Op October	Setting	GPM
Well #1	32ft	34ft	48ft	58ft	140ft	1500
Well #4	35ft	32ft	65ft	54ft	140ft	2230
Well #10	32ft	34ft	48ft	52ft	160ft	1500
Well #28	34ft	30ft	76ft	80ft	200ft	1100
Well #29	33ft	31ft	222ft	157ft	252ft	2440
Well #30	33ft	30ft	105ft	120ft	190ft	3000
Well #31	34ft	19ft	38ft	33ft	330ft	2450
Well #32	38ft	21ft	138ft	141ft	180ft	2750
Well #34	26ft	19ft	68ft	70ft	200ft	900

4. For the month of September and October the distribution system and water treatment plants met all requirements.

5. Water Distribution Repairs

6. Radio Read Meters

   - 40 meter locations on MXUs have been tested and repaired
   - 0 flow checks evaluated and discussed with customers

   Below is a list of repairs/expenditures recognizing failure after the monthly meter read. October meter repair is $2,975. The meter expenditure will be an addition to all monthly Water Department reports.

   - 50 locations on Non-Consumption list repaired as necessary
   - 10MXU replaced (10 x $165) = $1,650
   - 15 registers replaced (15 x$75.00) = $1,125
   - 5 chambers replaced (5 x $40.00) = $200

7. Meter Program 0 flat rate services.

8. Water service shut off for non-payment: 137

9. District Subdivision and other projects
   a. September/October finals:
      Plumas Lake – 20
      Olivehurst – 4